

Milwaukee River remediation project



Update: July 17, 2023

We Energies, along with contractors GEI Consultants and J. F. Brennan, continues remediation work in the Milwaukee River near the Third Ward.

- > Work in Area A is complete, and crews are demobilizing from this location of the river.
- > Dredging continues in Area B, and capping has begun adjacent to the Marine Terminal Lofts condominium building.
- > Dredged sediment is pumped into 35 geotubes staged in the northwest area of the Dredge Material Disposal Facility (DMDF) on Jones Island. The geotubes are up to 30 feet wide, 8 feet high and 240 feet long when full and will stay in place for continued dewatering and sediment stabilization.

Key 2023 stats (all numbers are approximate)

- > Cubic yards of sediment removed: 40,142
- > Linear feet of steel sheet pile installed: 1,350
- > Gallons of water treated at Port Milwaukee's Dredged Management Disposal Facility: 83,204,152

Featured image



Geotubes at Port Milwaukee that contain removed sediment.

Comments or questions

Call: 877-380-0522

Email: thirdwardproject@we-energies.com